Plaid v2 — Cut Checklist (hand, actual)

Phase 1 — Initial crosscuts

	Raw board	Species	Blank	Length	Off Cut
☐	BM1 (98 1/16″)	Brown Maple	BM1A	48 1/8″	49 13/16″
☐	BM1 ↩	Brown Maple	BM1B	35 5/8″	14 1/16″
☐	BW1 (54 5/16″)	Walnut	BW1A	48 1/8″	6 1/16″
☐	BW2 (54 5/16″)	Walnut	BW2A	48 1/8″	6 1/16″

Boards to be stripped in their entirety, no Phase 1 crosscut: BC1 (Cherry, 48 1/16″), BC2 (Cherry, 48 1/16″).

Spare — do not cut: BM2 (Brown Maple, 47 15/16″).

Phase 2 — Rips

Phase 2.1 — BM1A — Brown Maple

BM1A (48 1/8″ x 8 7/16″ x 13/16″)



	Rip	Rip size	Final width	Length	Pieces planned
☐	1	1 9/16″ (1.56″)	1 1/2″ (1.50″)	48 1/8″	15 7/8″x3
☐	2	1 9/16″ (1.56″)	1 1/2″ (1.50″)	48 1/8″	15 7/8″x3
☐	3	1 9/16″ (1.56″)	1 1/2″ (1.50″)	48 1/8″	15 7/8″x3
☐	4	13/16″ (0.81″)	3/4″ (0.75″)	48 1/8″	15 7/8″x3
☐	5	13/16″ (0.81″)	3/4″ (0.75″)	48 1/8″	15 7/8″x3
☐	6	5/16″ (0.31″)	1/4″ (0.25″)	48 1/8″	15 7/8″x3
☐	7	5/16″ (0.31″)	1/4″ (0.25″)	48 1/8″	15 7/8″x3

Board width 8 7/16″ = used 6 1/2″ + loss 1 5/16″ + margin 5/8″.

Phase 2.2 — BM1B — Brown Maple

BM1B (35 5/8″ x 8 7/16″ x 13/16″)



	Rip	Rip size	Final width	Length	Pieces planned
☐	1	1 9/16″ (1.56″)	1 1/2″ (1.50″)	35 5/8″	15 7/8″x2
☐	2	13/16″ (0.81″)	3/4″ (0.75″)	35 5/8″	15 7/8″, 17 3/4″
☐	3	13/16″ (0.81″)	3/4″ (0.75″)	35 5/8″	15 7/8″x2
☐	4	13/16″ (0.81″)	3/4″ (0.75″)	35 5/8″	15 7/8″x2
☐	5	5/16″ (0.31″)	1/4″ (0.25″)	35 5/8″	15 7/8″, 17 3/4″
☐	6	5/16″ (0.31″)	1/4″ (0.25″)	35 5/8″	15 7/8″, 17 3/4″
☐	7	5/16″ (0.31″)	1/4″ (0.25″)	35 5/8″	15 7/8″x2
☐	8	5/16″ (0.31″)	1/4″ (0.25″)	35 5/8″	15 7/8″x2

	Rip	Rip size	Final width	Length	Pieces planned
☐	9	5⁄16″ (0.31″)	1⁄4″ (0.25″)	35 5⁄8″	15 7⁄8″x2
☐	10	5⁄16″ (0.31″)	1⁄4″ (0.25″)	35 5⁄8″	15 7⁄8″x2
☐	11	5⁄16″ (0.31″)	1⁄4″ (0.25″)	35 5⁄8″	15 7⁄8″x2
☐	12	5⁄16″ (0.31″)	1⁄4″ (0.25″)	35 5⁄8″	15 7⁄8″x2

Board width 8 7⁄16″ = used 5 3⁄4″ + loss 2 1⁄4″ + margin 7⁄16″.

Phase 2.3 — BC1A — Cherry

BC1A (48 1⁄16″ x 7 3⁄16″ x 13⁄16″)



	Rip	Rip size	Final width	Length	Pieces planned
☐	1	1 9⁄16″ (1.56″)	1 1⁄2″ (1.50″)	48 1⁄16″	15 7⁄8″x3
☐	2	1 9⁄16″ (1.56″)	1 1⁄2″ (1.50″)	48 1⁄16″	15 7⁄8″x3
☐	3	1 9⁄16″ (1.56″)	1 1⁄2″ (1.50″)	48 1⁄16″	15 7⁄8″x3
☐	4	13⁄16″ (0.81″)	3⁄4″ (0.75″)	48 1⁄16″	15 7⁄8″x3
☐	5	13⁄16″ (0.81″)	3⁄4″ (0.75″)	48 1⁄16″	15 7⁄8″x3

Board width 7 3⁄16″ = used 6″ + loss 15⁄16″ + margin 1⁄4″.

Phase 2.4 — BC2A — Cherry

BC2A (48 1⁄16″ x 6 1⁄2″ x 13⁄16″)



	Rip	Rip size	Final width	Length	Pieces planned
☐	1	1 9⁄16″ (1.56″)	1 1⁄2″ (1.50″)	48 1⁄16″	15 7⁄8″x3
☐	2	13⁄16″ (0.81″)	3⁄4″ (0.75″)	48 1⁄16″	15 7⁄8″x3
☐	3	13⁄16″ (0.81″)	3⁄4″ (0.75″)	48 1⁄16″	15 7⁄8″x3
☐	4	13⁄16″ (0.81″)	3⁄4″ (0.75″)	48 1⁄16″	15 7⁄8″x3
☐	5	13⁄16″ (0.81″)	3⁄4″ (0.75″)	48 1⁄16″	15 7⁄8″x3
☐	6	13⁄16″ (0.81″)	3⁄4″ (0.75″)	48 1⁄16″	15 7⁄8″x2

Board width 6 1⁄2″ = used 5 1⁄4″ + loss 1 1⁄8″ + margin 1⁄8″.

Phase 2.5 — BW1A — Walnut

BW1A (48 1⁄8″ x 6 1⁄4″ x 13⁄16″)



	Rip	Rip size	Final width	Length	Pieces planned
☐	1	3 1⁄16″ (3.06″)	3″ (3.00″)*	48 1⁄8″	17 3⁄4″x2
☐	2	13⁄16″ (0.81″)	3⁄4″ (0.75″)	48 1⁄8″	15 7⁄8″x3
☐	3	13⁄16″ (0.81″)	3⁄4″ (0.75″)	48 1⁄8″	15 7⁄8″x3

	Rip	Rip size	Final width	Length	Pieces planned
☐	4	13⁄16″ (0.81″)	¾″ (0.75″)	48⅛″	15⅞″x3

Board width 6¼″ = used 5¼″ + loss ¾″ + margin ¼″.

Phase 2.6 — BW2A — Walnut

BW2A (48⅛″ x 6 1⁄16″ x 13⁄16″)



	Rip	Rip size	Final width	Length	Pieces planned
☐	1	13⁄16″ (0.81″)	¾″ (0.75″)	48⅛″	15⅞″x3
☐	2	13⁄16″ (0.81″)	¾″ (0.75″)	48⅛″	15⅞″x3
☐	3	13⁄16″ (0.81″)	¾″ (0.75″)	48⅛″	15⅞″x3
☐	4	13⁄16″ (0.81″)	¾″ (0.75″)	48⅛″	15⅞″x3
☐	5	13⁄16″ (0.81″)	¾″ (0.75″)	48⅛″	15⅞″x3

Board width 6 1⁄16″ = used 3¾″ + loss 15⁄16″ + margin 1⅜″.

Phase 3 — Plane by width

Phase 3.1 — Gang — Plane to 3″ — planer setting 3″ (2 components) — requires a gang

ERROR — Gang insufficient: 3″ width needs 4 pieces at 13⁄16″ to reach 3″, but only 1 strip(s) total 13⁄16″ and 2 component(s) total 1⅝″. Do not plane singly.

Crosscut first:

Cuts	Board	Strip	Species	Pieces	Off Cut
☐☐	BW1A	1	Walnut	17¾″x2	12⅜″

Plane as gang:

	Species	Count
☐	Walnut	2 components

Phase 3.2 — Gang — Plane to 1½″ — planer setting 1½″ (8 strips) — requires a gang

Requires a gang — tape strips together; total thickness 6½″ ≥ 1½″.

	Species	Count
☐	Brown Maple	4 strips
☐	Cherry	4 strips

Phase 3.3 — Gang — Plane to ¾″ — planer setting ¾″ (20 strips)

	Species	Count
☐	Brown Maple	5 strips
☐	Cherry	7 strips
☐	Walnut	8 strips

Phase 3.4 — Gang — Plane to ¼″ — planer setting ¼″ (10 strips)

	Species	Count
☐	Brown Maple	10 strips

Phase 4 — Crosscut components

Phase 4.1 — Crosscut grouping — by length

Length	Species	Final width	Pieces
15⅞″	Brown Maple	1½″ (1.50″)	11
15⅞″	Brown Maple	¾″ (0.75″)	11
15⅞″	Brown Maple	¼″ (0.25″)	20
15⅞″	Cherry	1½″ (1.50″)	12
15⅞″	Cherry	¾″ (0.75″)	20
15⅞″	Walnut	¾″ (0.75″)	24
17¾″	Brown Maple	¾″ (0.75″)	1
17¾″	Brown Maple	¼″ (0.25″)	2

Totals: 15⅞″ ×98, 17¾″ ×3.

Phase 4.2 — BM1A — Brown Maple

Cuts	Strip	Species	Final width	Pieces	Off Cut
☐☐☐	1	Brown Maple	1½″ (1.50″)	15⅞″x3	⅛″
☐☐☐	2	Brown Maple	1½″ (1.50″)	15⅞″x3	⅛″
☐☐☐	3	Brown Maple	1½″ (1.50″)	15⅞″x3	⅛″
☐☐☐	4	Brown Maple	¾″ (0.75″)	15⅞″x3	⅛″
☐☐☐	5	Brown Maple	¾″ (0.75″)	15⅞″x3	⅛″
☐☐☐	6	Brown Maple	¼″ (0.25″)	15⅞″x3	⅛″
☐☐☐	7	Brown Maple	¼″ (0.25″)	15⅞″x3	⅛″

Phase 4.3 — BM1B — Brown Maple

Cuts	Strip	Species	Final width	Pieces	Off Cut
☐☐	1	Brown Maple	1½″ (1.50″)	15⅞″x2	3⅝″
☐☐	2	Brown Maple	¾″ (0.75″)	15⅞″, 17¾″	1¾″
☐☐	3	Brown Maple	¾″ (0.75″)	15⅞″x2	3⅝″
☐☐	4	Brown Maple	¾″ (0.75″)	15⅞″x2	3⅝″
☐☐	5	Brown Maple	¼″ (0.25″)	15⅞″, 17¾″	1¾″
☐☐	6	Brown Maple	¼″ (0.25″)	15⅞″, 17¾″	1¾″
☐☐	7	Brown Maple	¼″ (0.25″)	15⅞″x2	3⅝″
☐☐	8	Brown Maple	¼″ (0.25″)	15⅞″x2	3⅝″
☐☐	9	Brown Maple	¼″ (0.25″)	15⅞″x2	3⅝″
☐☐	10	Brown Maple	¼″ (0.25″)	15⅞″x2	3⅝″

Cuts	Strip	Species	Final width	Pieces	Off Cut
☐☐	11	Brown Maple	¼″ (0.25″)	15⅞″x2	3⅝″
☐☐	12	Brown Maple	¼″ (0.25″)	15⅞″x2	3⅝″

Phase 4.4 — BC1A — Cherry

Cuts	Strip	Species	Final width	Pieces	Off Cut
☐☐☐	1	Cherry	1½″ (1.50″)	15⅞″x3	1/16″
☐☐☐	2	Cherry	1½″ (1.50″)	15⅞″x3	1/16″
☐☐☐	3	Cherry	1½″ (1.50″)	15⅞″x3	1/16″
☐☐☐	4	Cherry	¾″ (0.75″)	15⅞″x3	1/16″
☐☐☐	5	Cherry	¾″ (0.75″)	15⅞″x3	1/16″

Phase 4.5 — BC2A — Cherry

Cuts	Strip	Species	Final width	Pieces	Off Cut
☐☐☐	1	Cherry	1½″ (1.50″)	15⅞″x3	1/16″
☐☐☐	2	Cherry	¾″ (0.75″)	15⅞″x3	1/16″
☐☐☐	3	Cherry	¾″ (0.75″)	15⅞″x3	1/16″
☐☐☐	4	Cherry	¾″ (0.75″)	15⅞″x3	1/16″
☐☐☐	5	Cherry	¾″ (0.75″)	15⅞″x3	1/16″
☐☐	6	Cherry	¾″ (0.75″)	15⅞″x2	16 1/16″

Phase 4.6 — BW1A — Walnut

Cuts	Strip	Species	Final width	Pieces	Off Cut
☐☐☐	2	Walnut	¾″ (0.75″)	15⅞″x3	⅛″
☐☐☐	3	Walnut	¾″ (0.75″)	15⅞″x3	⅛″
☐☐☐	4	Walnut	¾″ (0.75″)	15⅞″x3	⅛″

Strip 1 (3″) already crosscut in Phase 3 gang, not repeated here.

Phase 4.7 — BW2A — Walnut

Cuts	Strip	Species	Final width	Pieces	Off Cut
☐☐☐	1	Walnut	¾″ (0.75″)	15⅞″x3	⅛″
☐☐☐	2	Walnut	¾″ (0.75″)	15⅞″x3	⅛″
☐☐☐	3	Walnut	¾″ (0.75″)	15⅞″x3	⅛″
☐☐☐	4	Walnut	¾″ (0.75″)	15⅞″x3	⅛″
☐☐☐	5	Walnut	¾″ (0.75″)	15⅞″x3	⅛″

Total: 39 strips, 103 component pieces. (2 pieces crosscut in Phase 3 gang, not repeated in Phase 4.)